BUILDING: LOCKMILLER APARTMENTS]

Tasks to Complete	Responsible Person	Projected Completion Date	Suggestions	Estimated Cost
Post directional signage for		Completion date contingent on		
accessible route.		budget decisions.		
2. Install railings on both sides of the ramp.				
3. Install automatic door opener at office entrance.				
4. Make all signage accessible; make sure they are no more than 60 inches from the floor and have tactile and Braille characters.				
5. Lower tables to be no more than 34 inches high.				
6. Create accessible rooms in this complex.			Accessible rooms need to be accessible	
7. Install visible and auditory emergency system in accessible rooms.			for any type of disability.	
8. Modify at least one restroom in each accessible room to make sure it is completely accessible.			We can help with all of these measurements.	