

Tasks to Complete	Responsible Person	Projected Completion Date	Suggestions	Estimated Cost
<ol style="list-style-type: none">1. Move protruding mailbox at the door.2. Adjust the height of the railings to between 30 inches and 38 inches.3. Post directional signage indicating the location of the accessible entrance.4. Install automatic door opener at accessible entrance.5. Install auditory and visible indicators for emergency notification system.6. Rearrange tables in rooms to allow access by wheelchairs in all seating areas.7. Post tactile signage indicating the accessible restroom to the side of the entrance door.8. Install visible and auditory signals in the elevator.9. Provide an accessible restroom stall with a 5 feet by 5 feet clearance space.		Completion date contingent on budget decisions.		

Physical Access

[BUILDING: SIM CENTER]

--	--	--	--	--