BUILDING: MCKENZIE ARENA]

Tasks to Complete	Responsible Person	Projected Completion Date	Suggestions	Estimated Cost
Install curb cuts at drives and		Completion dates are contingent		
parking spots.		on funding decisions.		
2. Check ramp height at gate 3 to				
ensure that it is the appropriate				
ration of 1:12.				
			Use in house	
3. Post directional signage			sign making	
indicating the location of the				
accessible entrance.				
4. Replace the door knob with a				
more accessible handle on the				
alternate entrance.				
5. Secure the edges of all				
carpeting and mats.				
6. Post high contrast, tactile, and				
Braille signs indicating room				
numbers and office names on the				
latch side of the doors.				
7. Have an accessible table				
available in all rooms with a knee				
space of at least 27 inches high,				
30 inches wide, and 19 inches				
deep.				
9 Lower a notion of food			At each	
8. Lower a potion of food				
ordering counters to no more than 36 inches in height.			concession area	
than 50 miches in height.				

BUILDING: MCKENZIE ARENA]

9. Post Braille signs to identify stair access.		
10. Replace inaccessible door knobs to stairwells with a more accessible handle.		
11. Install non slip surface on stairs.		
12. Install visible/auditory signal system in elevator.		
13. Reconfigure restrooms so there is at least one men and one women's restroom accessible to patrons with disabilities. This should include handles operable with a closed fist, sink free space for wheelchair access; soap dispensers, towel dispensers, and mirrors should be no higher than 40 inches.		
14. Post directional signage indicating the location of the accessible restroom.		
15. Post indicator signage in both high contrast and Braille for the accessible restroom.		

Physical Access [BUILDING: MCKENZIE ARENA]

16. Lower a drinking fountain to no more than 36 inches in height.		