## **BUILDING: GUERRY HALL]**

Tasks to Complete	Responsible Person	Projected Completion Date	Suggestions	Estimated Cost
Post directional signage		Completion date contingent on		
indicating the location of the		budget decisions.		
accessible entrance.				
2. Install automatic door openers				
at Crossroads entrance.				
3. Post Braille signage indicating				
room numbers and department			Use in house	
names.			sign making	
4. Install handrails on both sides				
of the stairs used to access all				
public levels.				
·				
5. Install non-slip surface on				
stairs leading to all public use				
levels.				
7. Install auditory and visible				
indicators for emergency				
notification system.				
8. Ensure that at least one men's				
and one women's restroom for				
accessibility.				
9. Post directional signage				
indicating the location of the				
accessible restroom.				
10. Post tactile signage indicating				
the accessible restroom to the				

**BUILDING: GUERRY HALL]** 

side of the entrance door.		
11. Add lever extensions to the		
handle of the accessible stall in		
the restroom.		
12. Install grab bars inside the		
accessible stall.		
13. Lower all dispenser and		
mirrors in accessible restroom to		
within usable range by person in a		
wheelchair.		
14. Lower a portion of the drink		
station and condiment station in		
Crossroads to no more than 36		
inches high.		
15. Provide an accessible water		
cooler or drinking fountain with		
the spout no higher than 36		
inches from the floor.		
16. Lower the call buttons inside		
the elevator.		