**BUILDING: PFEIFFER HALL**]

Tasks to Complete	Responsible Person	Projected Completion Date	Suggestions	Estimated Cost
Post directional signage		Completion date contingent on		
indicating the location of the		budget decisions.		
accessible entrance.				
2. Secure the edges of all mats and carpets.				
Post Braille signage indicating				
room numbers and department			Use in house	
names.			sign making	
4. Install handrails on both sides				
of the stairs used to access all				
public levels.				
public revers.				
5. Install non-slip surface on				
stairs leading to all public use				
levels.				
6. Reconfigure door so they have				
at least a 32 inch opening and can				
be opened using a closed fist.				
se opened damig a closed list.				
7. Install auditory and visible				
indicators for emergency				
notification system.				
8. Reconfigure at least one men's				
and one women's restroom for				
accessibility.				

**BUILDING: PFEIFFER HALL]** 

	<del> </del>		<u> </u>
9. Post directional signage			
indicating the location of the			
accessible restroom.			
11 Doot to still signed in dispting			
11. Post tactile signage indicating			
the accessible restroom to the			
side of the entrance door.			
12. Add lever extensions to the			
handle of the accessible stall in			
the restroom.			
13. Install grab bars inside the			
accessible stall.			
accessible stall.			
14. Reconfigure accessible stall to			
provide an area no less than 5			
feet by 5 feet, clear of the door			
swing.			
Swillig.			
15. Lower all dispenser and			
mirrors in accessible restroom to			
within usable range by person in a			
wheelchair.			
Wilecician.			
16. Provide an accessible water			
cooler or drinking fountain with			
the spout no higher than 36			
inches from the floor.			